

YCS 2019 Bond

Southworth & SSI Progress Update

August 22, 2019

Southworth Elementary School Replacement

- Traffic Study – Complete
- Meeting with Thurston County Health - Complete
- Hazardous Materials Testing, Inspection and Report – In Progress
- Gopher Study – September 4, 2019
- Nisqually Tribe Meeting – September 5, 2019
- Pre-Application Meeting with Thurston County – September 2019
- Educational Specifications Approval – September 2019
- Schematic Design Approval – December 2019
- Bid Opening – March 2021

Safety & Security Improvements (SSI)

- SSI 1 (Yelm HS, Ridgeline MS & Mill Pond ES)
 - Design Study – Complete
 - Design Review with Principals and Superintendent – September/October
 - Schematic Design Submittal – September 30, 2019
 - Design Development Submittal – November 22, 2019
 - Permit Submittal – December 6, 2019
 - Bid Opening – January 28, 2020
 - Substantial Completion – August 3, 2020
 - Final Completion – October 2020

- SSI 2 (Prairie and Fort Stevens ES)
 - Design Study – Complete
 - Design Review with Principals and Superintendent – September/October
 - Schematic Design Submittal – September 30, 2019
 - Design Development Submittal – November 22, 2019
 - Permit Submittal – January 15, 2020
 - Bid Opening – March 17, 2020
 - Substantial Completion – August 17, 2020
 - Final Completion – October 2020

Safety & Security Improvements (SSI)

- SSI 3 (Lackamas and McKenna ES)
 - Design Study – Complete
 - Design Review with Principals and Superintendent – September/October
 - Schematic Design Submittal – November 22, 2019
 - Design Development Submittal – April 2020
 - Permit Submittal – June 2020
 - Bid Opening – March 23, 2021
 - Substantial Completion – August 3, 2021
 - Final Completion – October 2021